





Project Schedule

ID	Description	Start	Finish	Qtr 4, 2009				Qtr 1, 2010			Qtr 2, 2010		
				Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
Submittal		13-Oct-09 A	13-May-10										
01290.11SG	Contractors Schedule Submittal	31-Dec-09	31-Dec-09					Contractors Schedule Submittal					
01420.00SG	As-built Documentation Submittal	13-May-10	13-May-10								As-built Documenta		
02155.00SS	Helical Pier Submittal	13-Oct-09 A	13-Oct-09 A										
07141.00SS	Roofing Submittal	19-Oct-09 A	19-Oct-09 A										
09220.00SS	Stucco Submittal	09-Nov-09 A	09-Nov-09 A										
09900.00SS	Painting Submittal	31-Dec-09	31-Dec-09					Painting Submittal					
15061.00SS	Hangers and Supports for Plumbing and Piping Submittal	31-Dec-09	31-Dec-09					Hangers and Supports for Plumbing and Piping Submittal					
15083.00SS	HVAC Insulation Submittal	31-Dec-09	31-Dec-09					HVAC Insulation Submittal					
15111.00SS	Valves for Plumbing Piping Submittal	31-Dec-09	31-Dec-09					Valves for Plumbing Piping Submittal					
15140.00SS	Domestic Water Piping Submittal	31-Dec-09	31-Dec-09					Domestic Water Piping Submittal					
15155.00SS	Sanitary Waste Piping Specialties Submittal	31-Dec-09	31-Dec-09					Sanitary Waste Piping Specialties Submittal					
15195.00SS	Facility Natural-Gas Piping Submittal	31-Dec-09	31-Dec-09					Facility Natujal-Gas Piping Submittal					
15733.00SS	Multizone Rooftop Air Conditioning Unit Submittal	09-Nov-09 A	16-Nov-09 A			■		Multizone Rooftop Air Conditioning Unit Submittal					
15733.01SS	Multizone Rooftop Air Conditioning Unit Re-Submittal	31-Dec-09*	31-Dec-09					Multizone Rooftop Air Conditioning Unit Re-Submittal					
15783.00SS	Evaporative Cooler Submittal	09-Nov-09 A	11-Nov-09 A			■		Evaporative Cooler Submittal					
15783.01SS	Evaporative Cooler Re-Submittal	31-Dec-09*	31-Dec-09					Evaporative Cooler Re-Submittal					
15815.00SS	Metal Duct Submittal	31-Dec-09	31-Dec-09					Metal Duct Submittal					
15820.00SS	Duct Accessories Submittal	31-Dec-09	31-Dec-09					Duct Accessories Submittal					
15838.00SS	Power Ventilators Submittal	09-Nov-09 A	11-Nov-09 A			■		Power Ventilators Submittal					
15901.00SS	Direct Digital Control System Submittal	31-Dec-09	31-Dec-09					Direct Digital Control System Submittal					
15950.00SS	Testing, Adjusting and Balancing Submittal	09-Nov-09 A	11-Nov-09 A			■		Testing, Adjusting and Balancing Submittal					
16010.SS	Electrical -Rooftop supports Submittal	02-Nov-09 A	06-Nov-09 A			■		Electrical -Rooftop supports Submittal					
Field Installation		21-Oct-09 A	12-May-10										
01100.00IG	Mobilization	31-Dec-09	31-Dec-09					Mobilization					
01700.00IG	Cleanup and Demobilization	31-Dec-09	17-Feb-10					Cleanup and Demobilization					
02007.00IG	Roof Demo Mechanical	26-Oct-09 A	16-Dec-09 A			■		Roof Demo Mechanical					
02155.00IS	Helical Pier Installation	30-Nov-09 A	11-Dec-09 A			■		Helical Pier Installation					
07141.00IS	Roofing Installation	21-Oct-09 A	20-Jan-10			■		Roofing Installation					
07600.00IS	New Parapet Flashing	11-Nov-09 A	16-Nov-09 A			■		New Parapet Flashing					
07600.01IS	New Parapet Coping	21-Dec-09 A	13-Jan-10			■		New Parapet Coping					
09220.00IS	Stucco	11-Nov-09 A	13-Jan-10			■		Stucco					
09900.00IS	Painting	01-Feb-10*	25-Feb-10					Painting					
15001.00IS	Mechanical	14-Dec-09 A	12-May-10					Mechanical					
15061.00IS	Hangers and Supports for Plumbing and Piping Installation	18-Jan-10*	25-Feb-10					Hangers and Supports for Plumbing and Piping Installation					

■ Actual Work ■ Critical Remaining Work
■ Remaining Work ◆ Milestone

Project Schedule

ID	Description	Start	Finish	Qtr 4, 2009				Qtr 1, 2010			Qtr 2, 2010		
				Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
15083.00IS	HVAC Insulation Installation	31-Dec-09	31-Dec-09					HVAC Insulation Installation					
15111.00IS	Valves for Plumbing Piping Installation	31-Dec-09	31-Dec-09					Valves for Plumbing Piping Installation					
15140.00IS	Domestic Water Piping Installation	31-Dec-09	31-Dec-09					Domestic Water Piping Installation					
15155.00IS	Sanitary Waste Piping Specialties Installation	31-Dec-09	31-Dec-09					Sanitary Waste Piping Specialties Installation					
15195.00IS	Facility Natural-Gas Piping Installation	31-Dec-09	31-Dec-09					Facility Natural-Gas Piping Installation					
15733.00IS	Multizone Rooftop Air Conditioning Unit Installation	08-Mar-10*	31-Mar-10										Multizone Rooftop Air Conditioning Unit
15783.00IS	Evaporative Cooler Installation	08-Feb-10*	18-Feb-10										Evaporative Cooler Installation
15815.00IS	Metal Duct Installation	31-Dec-09	31-Dec-09					Metal Duct Installation					
15820.00IS	Duct Accessories Installation	31-Dec-09	31-Dec-09					Duct Accessories Installation					
15838.00IS	Power Ventilator Installation	08-Feb-10*	18-Feb-10										Power Ventilator Installation
15901.00IS	Direct Digital Control system Installation	08-Feb-10*	18-Feb-10										Direct Digital Control system Installation
16010.00IS	Electrical	07-Dec-09 A	27-Jan-10										Electrical
Approval		05-Oct-09 A	13-May-10										
01290.11AO	Contractors Schedule Approval	31-Dec-09*	31-Dec-09					Contractors Schedule Approval					
01420.01AO	As-built Documentation Approval	13-May-10	13-May-10										As-built Documenta
02155.01AO	Helical Pier Approval	14-Oct-09 A	23-Oct-09 A										
07141.01AO	Roofing Approval	05-Oct-09 A	15-Oct-09 A										
0900.01AO	Painting Approval	31-Dec-09	31-Dec-09					Painting Approval					
09220.01AO	Stucco Approval	10-Nov-09 A	10-Nov-09 A										Stucco Approval
15061.01AO	Hangers and Supports for Plumbing and Piping Approval	31-Dec-09	31-Dec-09					Hangers and Supports for Plumbing and Piping Approval					
15083.01AO	HVAC Insulation Approval	31-Dec-09	31-Dec-09					HVAC Insulation Approval					
15111.01AO	Valves for Plumbing Piping Approval	31-Dec-09	31-Dec-09					Valves for Plumbing Piping Approval					
15140.01AO	Domestic Water Piping Approval	31-Dec-09	31-Dec-09					Domestic Water Piping Approval					
15155.01AO	Sanitary Waste Piping Specialties Approval	31-Dec-09	31-Dec-09					Sanitary Waste Piping Specialties Approval					
15195.01AO	Facility Natural-Gas Piping Approval	31-Dec-09	31-Dec-09					Facility Natural-Gas Piping Approval					
15733.01AO	Multizone Rooftop Air Conditioning Unit Approval-NOT Approved	17-Nov-09 A	23-Nov-09 A										Multizone Rooftop Air Conditioning Unit Approval-NOT Approved
15733.02AO	Multizone Rooftop Air Conditioning Unit Approval	31-Dec-09*	12-Jan-10										Multizone Rooftop Air Conditioning Unit Approval
15783.01AO	Evaporative Cooler Approval- NOT Approved	12-Nov-09 A	23-Nov-09 A										Evaporative Cooler Approval- NOT Approved
15783.02AO	Evaporative Cooler Approval	31-Dec-09*	12-Jan-10										Evaporative Cooler Approval
15815.01AO	Metal Duct Approval	31-Dec-09	31-Dec-09					Metal Duct Approval					
15820.01AO	Duct Accessories Approval	31-Dec-09	31-Dec-09					Duct Accessories Approval					
15838.00AO	Power Ventilators Approval	12-Nov-09 A	23-Nov-09 A										Power Ventilators Approval
15901.01AO	Direct Digital Control System Approval	31-Dec-09	31-Dec-09					Direct Digital Control System Approval					
15950.01AO	Testing, Adjusting and Balancing Approval	12-Nov-09 A	23-Nov-09 A										Testing, Adjusting and Balancing Approval
16010.01AO	Electrical - Rooftop supports Approval	10-Nov-09 A	10-Nov-09 A										Electrical - Rooftop supports Approval

 Actual Work
  Critical Remaining Work
 Remaining Work
  Milestone

Tatsch Construction, Inc.

208 Highway 180 West, Silver City, NM 88061

WNMU Juan Chacon Building Renovations

Project Schedule

ID	Description	Start	Finish	Qtr 4, 2009				Qtr 1, 2010			Qtr 2, 2010		
				Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
Test or Start-up Inspection				13-May-10	13-May-10								
15950.00IS	Testing, Adjusting and Balancing	13-May-10	13-May-10										Testing, Adjusting a

 Actual Work
  Critical Remaining Work
 Remaining Work
  Milestone